

Project Status Report

Project Title	Contract #	Description	Designer	Begin Const	% Constr Compl	Constr Compl Date	Contractor	Remarks	Construction Contract Amt
SS - STREETSCAPE PROJECTS									
8th St Streetscape-Baldwin St to Palmetto	E-04-022-201	Streetscape	Khafra	09/21/05	100	11/20/05	Yerbey	Baldwin St added to scope./ Punchlist.	\$133,039.75
Cherokee Blvd. Streetscape Improvement	E-03-029-201	Streetscape	Booker/Lamar Dunn	07/18/05	95	04/01/06	ETG	Streetscape	\$696,754.00
EPB Block Streetscape (MLK, Broad, Market and	E-03-031-201	Streetscape	Volkert	02/01/05	100	03/15/06	Talley		\$1,660,908.93
Market St Streetscape - 400 Blk	E-05-027	Streetscape							
RW - NEW ROADWAY PROJECTS									
18th St - Adams to Jefferson	E-05-011-201	Roadway	March Adams	04/22/06	0	07/21/06	ETG		\$389,341.20
Enterprise South Connector Rd - New Roadway	E-04-036	New Roadway	BWSC	06/06	0	07/07	Bid	Build new connector road from TDOT interchange (I-75) to Enterprise South Blvd existing limits.	
Enterprise South Connector Rd - Colonial Pipeline Relocation	E-04-036-103	Utility Relocation	Colonial Pipeline	03/17/06	0	06/17/06	Colonial Pipeline	Waiting on TDEC approval.	
W - EXISTING ROADWAY WIDENING PROJECTS									
Hamill Rd - 153 to RR Tracks	E-02-008-201	Widening	Volkert	02/06/06	0	08/10/06	Talley	Roadway Widening	\$1,500,000.00
Igou Gap-Gunbarrel to Gray Rd-Phase I	E-03-011-PH1	Widening	AGM	04/17/06	0	10/14/06	Highways, Inc.	ROW acquisition underway.	\$2,731,861.60
Igou Gap-Concord Rd to Gunbarrel-Phase II	E-03-011-PH2	Widening	City	TBD	0	TBD	Bid	Project On Hold	
ST - STORMWATER PROJECTS									
Drainage & Water Quality Improvement	S-02-001-203	Misc.	CTI	07/30/04	100	03/17/06	Stephens	Working on Close-out Requirements	\$409,289.83
Friars / Poe Branch Drainage Study and Model	S-06-003-101		Arcadis		0				\$99,000.00
McCutcheon Rd Detention Pond Design	S-05-003		Lamar Dunn		0			75% Complete	
Shallowford Business Park Drainage Model	S-06-005-601		Hawkins		0				
North St. Elmo Storm Drainage Model	S-05-012-601		Parris	-----	0	08/18/05	NR	Watershed & Sewer Model	
Storm As-Found Program	S-05-010-101		Earthworx		0				\$925,000.00
WR - WASTE RESOURCES CAPITAL PROJECTS									
Eastgate Pump Station & Sewer Relocation - Design under 3B	W-05-003		CTI	05/13/06	0	11/09/06	ETG	State approval 12-13-05.	\$598,486.50
Ashland Terrace Sewers	W-03-009		CTI	08/06	0	06/08	Bid	TDOT - Ashland Terrace Widening	
City Landfill at Birchwood Area 3 Expansion	W-06-002		CTI	5/06	0	8/07	Bid		
Crompton St. Sewer Rehab (Lupton City)	W-06-003		TBD		0				
CSO Control Facilities Operation Enhancement P	W-05-002		CTI						
Highland Park Parallel Interceptor Sewer	W-05-005		CTI					Design awarded to CTI 07/05/05	

City of Chattanooga
Public Works Department
Engineering and Stormwater Division

Issue Date: Apr. 13, 2006

Project Status Report

Project Title	Contract #	Description	Designer	Begin Const	% Constr Compl	Constr Compl Date	Contractor	Remarks	Construction Contract Amt
WR - WASTE RESOURCES CAPITAL PROJECTS - cont'd									
Hixson Pike Sewer Replacement	W-05-004-201		Wehunt	09/22/05	100	02/01/06	Talley	Dorchester to Englewood. Need as-builts.	\$398,162.63
Lake Hills Interceptor Sewer Relocation (48A)	W-04-008		Volkert	06/06	0	TBD	Bid	Change to Tunnel Project	
Mayfair Avenue Sanitary Sewer Rehabilitation	W-02-007		Lamar Dunn	01/14/06	100	02/13/06	Insituform	Review of tapes.	\$75,156.52
Misc. Sanitary Sewer Req. 2004 - Group I	W-04-006-201		Phillips/Wehunt	01/01/05	45	12/10/05	Mayse		\$300,000.00
Sanitary/Storm As-Found Program - Phase II	W-03-003-102		CTI / AGM				CTI / AGM	90% Complete	\$1,250,000.00
Shallowford Rd Sewer Relocation	W-03-004-201		CTI	06/18/05	99	10/16/05	Mayse	Waiting for TDOT - Sewer Reloc. - TDOT 33959-2526-54; STP-M-9202(51) - Need as-builts.	\$343,788.25
Tampa St Sewer Relocation	W-04-005-201		Betts for ASA	03/01/05	98	06/28/05	Mayse	Need as-builts.	\$1,191,976.00
STORMWATER FUNDED SANITARY SEWER PROJECTS									
Private Sanitary Sewer Service Line Repair (SEP)	S-05-011		Wehunt	TBD	0	TBD	Bid	To follow TV'ing of lines - Replacement/repair of private sanitary sewer service lines for SEP	
Televised Insp. of Private Sanitary Sewer Service	S-05-015		Wehunt		0		Bid		
SW - SIDEWALK PROJECTS									
2006 City Sidewalk Requirements - Ph1-C	E-06-001-201		Starnes	02/22/06	100	04/20/06	Talley	St. Elmo	\$230,742.56
2006 City Sidewalk Requirements - Ph1-C	E-06-001-202		Starnes/Tucker	02/22/06	100	04/20/06	Yerbey	28th St / Morgan & 7th Ave	\$200,000.00
2006 City Sidewalk Requirements - Ph2-CDBG	E-06-002		Ameen		0	11/06	Bid	Numerous Locations	
2006 City Sidewalk Requirements - Ph3-City Wid	E-06-003		In-house	5/06	0	7/06	Bid	Shallowford Rd & Brainerd Rd	
Sidewalk Requirements Contract	E-04-052-201		Wehunt	04/22/05	95	04/21/06	Yerbey		\$450,000.00
Tunnel Blvd - Shallowford to Wilcox - Phase I & II	E-03-001-201		CTI	07/09/05	100	09/22/05	Talley	Waiting for as-builts - Phase I only.	\$230,469.71
Tunnel Blvd - Hoyt to Martin - Phase II	E-03-001-202	Sidewalks	CTI	05/06	0	08/06	Bid		
R - REHABILITATION PROJECTS									
Chattanooga City Hall Renovations	E-04-039-201		TWH	05/30/05	*	05/07	Raines	*MANAGED BY PAUL PAGE	\$7,041,000.00
Chattanooga City Hall - Asbestos Removal	E-04-039-202		Alt. Actions	05/30/05	*	TBD	First Response	*MANAGED BY PAUL PAGE	\$102,531.00
PARKS AND RECREATION PROJECTS									
Greenway Farm Canoe Pad	R-04-006-201		Betts	07/20/05	0	08/18/05	Yerbey	Army Corps Finance - On Hold	ON HOLD
St. Elmo Passive Park - Phase I: Sitework	R-04-004-202	Sitework	Betts	6/06	0	8/06	Bid	Redesign by Betts	
University Greenway - MLK Blvd to 3rd St	R-04-002-201		Derthick, Henley & Wilkerson / Betts	12/29/04	99	07/03/05	Sain Constr.	Punchlist in Progress	\$843,000.00

City of Chattanooga
Public Works Department
Engineering and Stormwater Division

Issue Date: Apr. 13, 2006

Project Status Report

Project Title	Contract #	Description	Designer	Begin Const	% Constr Compl	Constr Compl Date	Contractor	Remarks	Construction Contract Amt
MISCELLANEOUS									
25th St and 26th St Two-way Conversion	T-06-002-601	2-Way Conversion	Tucker		0		CWS	Some radius improvements required.	
2006 Bituminous Pavement Resurfacing -	E-06-005-201	Paving	Tucker	03/21/06	100	04/20/06	Highways, Inc.	Wilcox Blvd	\$439,130.39
Enterprise South Roadway Clearing Project	E-05-044		Malone	12/08/05	100	02/15/06	Lovell Logging		
Hope VI - Infrastructure improvements in the Hope VI Project Area			Pennrose/Khafra Rothman/ March Adams	11/01/03	73	N/A	Pennrose/Smoot		\$11,587,182.00
Market St Bridge Lighting	E-04-015			TBD	0	TBD	Bid	AFI - On Hold (Funding)	