

Project Status Report

Project Title	Contract #	Description	Designer	Begin Const	% Constr Compl	Constr Compl Date	Contractor	Remarks	Construction Contract Amt
SS - STREETSCAPE PROJECTS									
Cherokee Blvd. Streetscape Improvement	E-03-029-201	Streetscape	Booker/Lamar Dunn	07/18/05	100	02/10/07	ETG	Streetscape	\$696,754.00
Cherokee at Market Streetscape Impr Ph-II	E-03-029-202	Streetscape	Lamar Dunn	01/13/07	15	04/13/07	Talley		\$370,000.00
Main St Streetscape (Market to Baldwin)	E-06-012-201	Streetscape	Rozh	11/27/06	50	03/27/07	Yerbey	Streetscape north side, Market to Baldwin; south side, Market to Mitchell and Rossville Ave to the fire station driveway, with radius improvements at Rossville Ave.	\$400,000.00
Manufacturers Rd Streetscaping (Renaissance Park Entrance)	E-06-009	Streetscape	Booker/Volkert	TBD	0	TBD	Bid		
RW - NEW ROADWAY PROJECTS									
18th St - Adams to Jefferson	E-05-011-201	Roadway	March Adams	04/22/06	100	07/21/06	ETG		\$389,341.20
Enterprise South Connector Rd - New Roadway	E-04-036	New Roadway	BWSC	TBD	0	07/07	Bid	Build new connector road from TDOT interchange (I-75) to Enterprise South Blvd existing limits.	
Enterprise South Connector Rd - Colonial Pipeline Relocation	E-04-036-103	Utility Relocation	Colonial Pipeline	03/17/06	100	06/17/06	Colonial Pipeline		City's Share \$549,934.50
North Point Blvd / Godsey Lane Extension	E-06-006	New Roadway	Booker	07/01/07	0	10/07	Bid		
W - EXISTING ROADWAY WIDENING PROJECTS									
Hamill Rd - 153 to RR Tracks	E-02-008-201	Widening	Volkert	02/06/06	100	08/17/06	Talley	Roadway Widening	\$1,500,000.00
Igou Gap-Gunbarrel to Gray Rd-Phase I	E-03-011-PH1	Widening	AGM	04/17/06	100	10/14/06	Highways, Inc.		\$2,731,861.60
Igou Gap-Concord Rd to Gunbarrel-Phase II	E-03-011-PH2	Widening	City	TBD	0	TBD	Bid	Project On Hold	
ST - STORMWATER PROJECTS									
Friars / Poe Branch Drainage Study and Model	S-06-003-101		Arcadis		0				\$99,000.00
McCutcheon Rd Detention Pond Design	S-05-003		Lamar Dunn		0			75% Complete	
601 North Moore Road Stormwater	S-06-012-201		CTI/Parris	11/27/06	80	02/26/07	Talley	Drainage and water quality abatement	\$230,000.00
Storm Sewer Separation Project for 2nd St & 3rd St	S-07-003-601		Phillips		0		Bid	Separate the storm drainage from 2nd St and 3rd St and tie into separated system in Market St.	
WR - WASTE RESOURCES CAPITAL PROJECTS									
Eastgate Pump Station & Sewer Relocation - Design under 3B	W-05-003		CTI	05/20/06	95	11/16/06	ETG	State approval 12-13-05.	\$598,486.50
Ashland Terrace Sewers	W-03-009		CTI	03/07	0	06/08	ETG	TDOT - Ashland Terrace Widening	\$318,000.00
City Landfill at Birchwood Gas Collection System Improvement	W-06-004-201		CTI / T.Stein	10/25/06	0	12/18/06	AEGL	Additions to the existing gas extraction system	\$195,570.00
Crompton St. Sewer Rehab (Lupton City)	W-06-003		LamarDunn		100			Need as-builts.	
CSO Control Facilities Operation Enhancement Program	W-05-002		CTI / P.Cate	09/11/06	0	01/18/07	H&H Brown Inc.		\$466,400.00
Lake Hills Interceptor Sewer Relocation (48A)	W-04-008		Volkert	?	0	?	Rebid	Relocate East approx. 60' (Bore)	
Manufacturers Rd Sewer Relocation	W-06-007		Phillips	01/08/07	100	01/29/07	Mayse	Sewer relocation and replacement of 950 LF of 10" Sanitary Sewer	

Project Status Report

Project Title	Contract #	Description	Designer	Begin Const	% Constr Compl	Constr Compl Date	Contractor	Remarks	Construction Contract Amt
WR - WASTE RESOURCES CAPITAL PROJECTS Continued									
Misc. Sanitary Sewer Req. 2004 - Group I	W-04-006-201		Phillips	01/01/05	45	12/10/05	Mayse		\$300,000.00
2006 Misc. Sanitary Sewer Point Repairs Contract	W-06-008		Phillips	02/07	0	02/08	Mayse		\$200,000.00
2006 Misc. Sanitary Sewer Lining Contract	W-06-009		Phillips	02/07	0	02/08	Insituform		\$100,000.00
Oxygen Generation System Improvements - Cooling Tower Replacement	W-06-005-201		CTI / G.Cosby	10/16/06	100	01/08/07	JakeMarshall	(formerly Contract No. 28J1-A)	\$71,800.00
Sanitary/Storm As-Found Program - Phase II	W-03-003-102		CTI / AGM				CTI / AGM	90% Complete	\$1,250,000.00
Shallowford Rd Sewer Relocation	W-03-004-201		CTI	06/18/05	99	12/15/05	Mayse	Waiting for TDOT - Sewer Reloc. - TDOT 33959-2526-54; STP-M-9202(51) - Need as-builts.	\$343,788.25
Tampa St Sewer Relocation	W-04-005-201		Betts for ASA	03/01/05	100	06/28/05	Mayse		\$1,122,695.82
STORMWATER FUNDED SANITARY SEWER PROJECTS									
Private Sanitary Sewer Service Line Repair (SEP)	S-05-011-201		Phillips	10/05/06	100	11/08/06	Street Cuts LLC	Replacement/repair of private sanitary sewer service lines for SEP	\$42,674.00
Private Sanitary Sewer Service Line Repair (SEP)	S-06-013-201		Phillips	11/27/06	100	12/27/06	Roto Rooter	Replacement/repair of private sanitary sewer service lines for SEP	\$25,000.00
Private Sanitary Sewer Service Line Repair (SEP)	S-06-017-201		Phillips	01/04/07	100	02/12/07	Roto Rooter	Replacement/repair of private sanitary sewer service lines for SEP	\$27,000.00
Private Sanitary Sewer Service Line Repair (SEP)	S-07-001		Phillips		0		Bid	Replacement/repair of private sanitary sewer service lines for SEP	
Private Sanitary Sewer Service Line Repair (SLAP)	S-07-002		Phillips		0		Bid	CDBG	
SW - SIDEWALK PROJECTS									
2006 City Sidewalk Requirements - Ph2-CDBG	E-06-002-201		Rozh	11/24/06	50	03/27/07	Yerbey	Numerous Locations	\$230,000.00
2006 City Sidewalk Requirements - Ph3-City Wide	E-06-003-201		In-house	08/28/06	100	11/26/06	Yerbey	Shallowford Rd & Brainerd Rd	\$120,770.00
2006 City Sidewalk Requirements - Ph3-City Wide	E-06-003-202		Volkert	12/18/06	30	03/19/07	Kleenco	Browns Ferry Rd, Stuart St & Campbell St	\$540,000.00
2007 City Sidewalk Requirements	E-06-013		Kadir Ameen		0		Bid		
2007 City Sidewalk Requirements - CDBG	E-07-003		Kadir Ameen		0		Bid	New/replacement concrete sidewalks in CDBG areas of town.	
Tunnel Blvd. Sidewalk Extension Project	E-06-024	Sidewalks	TBD	08/07	0	11/07	Bid	Hoyt Street to Martin Street	
R - REHABILITATION PROJECTS									
Chattanooga City Hall Renovations	E-04-039-201		TWH	05/30/05	*	05/07	Raines	*MANAGED BY PAUL PAGE	\$7,041,000.00
Chattanooga City Hall - Asbestos Removal	E-04-039-202		Alt. Actions	05/30/05	*	TBD	First Response	*MANAGED BY PAUL PAGE	\$102,531.00
Gunbarrel Rd At Standifer Gap Rd Intersection Imp	E-05-024	Roundabout	Rozh	06/07	0	09/07	Bid	Design and install Roundabout	

Project Status Report

Project Title	Contract #	Description	Designer	Begin Const	% Constr Compl	Constr Compl Date	Contractor	Remarks	Construction Contract Amt
PARKS AND RECREATION PROJECTS									
Greenway Farm Canoe Pad	R-04-006-201		Betts	07/20/05	0	08/18/05	Yerbey	Army Corps Finance - On Hold	ON HOLD
Renaissance Park Pavilion	R-07-001		HK Architects	3/07	0	6/07	Bid	Masonry/steel structure	
St. Elmo Passive Park	R-04-004-202	Sitework	Betts	08/31/06	100	11/08/06	Tower	Redesign by Betts	\$83,559.48
University Greenway - MLK Blvd to 3rd St	R-04-002-201		Derthick, Henley & Wilkerson / Betts	12/29/04	100	07/03/05	Sain Constr.	Punchlist Complete.	\$843,000.00
MISCELLANEOUS									
2006 Bituminous Resurfacing Requirements	E-06-011-201	Paving	Tucker	10/05/06	50	12/01/06	C.W. Matthews	All work must be complete by 04/13/07.	\$1,585,500.00
Fiber Optic Interconnect for Traffic Engineering	T-06-009	Fiber Optic	Volkert/ VanWinkle	02/07/07	0	06/07/07	Nabco	SR Hwy 153 from DuPont Parkway to South Entrance at Towne Center North. Installing fiber to each signalized intersection control cabinet. Contractor will be installing connections and testing fiber.	\$67,000.00
Hope VI - Infrastructure improvements in the Hope VI Project Area			Pennrose/Khafra Rothman/ March Adams	11/03	97	N/A	Pennrose/Smoot		\$11,587,182.00
Market St Bridge Lighting	E-04-015			TBD	0	TBD	Bid	AFI - On Hold (Funding)	
Miscellaneous Sanitary Sewer Manhole Adjustment Cont	W-06-010		Phillips/Madewell	03/07	0	TBD	Mayse	Adjustment of Existing Manholes in Roadway Paving Projects	