

City of Chattanooga  
Public Works Department  
Engineering and Stormwater Division

### Project Status Report

Project Title	Contract #	Description	Designer	Begin Const	% Constr Compl	Constr Compl Date	Contractor	Remarks	Construction Contract Amt
<b>SS - STREETSCAPE PROJECTS</b>									
8th St Streetscape-Baldwin St to Palmetto St	E-04-022-201	Streetscape	Khafr	09/21/05	85	11/20/05	Yerbey	Baldwin St added to scope.	\$133,039.75
Cherokee Blvd. Streetscape Improvement	E-03-029-201	Streetscape	Booker/Lamar Dunn	07/18/05	90	02/15/06	ETG	Streetscape	\$696,754.00
EPB Block Streetscape (MLK, Broad, Market and 11th St)	E-03-031-201	Streetscape	Volkert	02/01/05	85	02/15/06	Talley		\$1,660,908.93
<b>RW - NEW ROADWAY PROJECTS</b>									
18th St - Adams to Jefferson	E-05-011	Roadway	March Adams	02/27/06	0	06/06/06	Bid		
Enterprise South Connector Rd - New Roadway	E-04-036	New Roadway	BWSC	02/06	0	07/07	Bid	Build new connector road from TDOT interchange (I-75) to Enterprise South Blvd ex. limits (and sewer imp)	
<b>W - EXISTING ROADWAY WIDENING PROJECTS</b>									
Hamill Rd - 153 to RR Tracks	E-02-008	Widening	Volkert	01/04/06	0	06/04/06	Talley	Roadway Widening	\$1,500,000.00
Igou Gap-Gunbarrel to Gray Rd-Phase I	E-03-011-PH1	Widening	AGM	03/06	0	10/06	Bid	Design in Progress. ROW acquisition underway.	
Igou Gap-Concord Rd to Gunbarrel-Phase II	E-03-011-PH2	Widening	City	TBD	0	TBD	Bid	Project On Hold - Concept only by City	
<b>ST - STORMWATER PROJECTS</b>									
Drainage & Water Quality Improvement	S-02-001-203	Misc.	CTI	07/30/04	84	07/01/05	Stephens	Barton Ave June 2005	\$479,865.00
McCutcheon Rd Detention Pond Design	S-05-003		Lamar Dunn		0			75% Complete	
North St. Elmo Storm Drainage Model	S-05-012-601		Parris	-----	0	08/18/05	NR	Watershed & Sewer Model	
Storm As-Found Program	S-05-010-101		Earthworx		0				\$925,000.00
<b>WR - WASTE RESOURCES CAPITAL PROJECTS</b>									
Eastgate Pump Station & Sewer Relocation - Design under 3B	W-05-003		CTI	03/06	0	09/06	Bid	Plans submitted to state.	
Ashland Terrace Sewers	W-03-009		CTI	03/06	0	06/06	Bid	TDOT Delay - Ashland Terrace Widening	
CSO Control Facilities Operation Enhancement Progra	W-05-002		CTI						
Highland Park Parallel Interceptor Sewer	W-05-005		CTI					Design awarded to CTI 07/05/05	
Hixson Pike Sewer Replacement	W-05-004-201		Wehunt	09/22/05	85	12/17/05	Talley	Dorchester to Englewood	\$398,162.63
Lake Hills Interceptor Sewer Relocation (48A)	W-04-008		Volkert	TBD	0	TBD	Bid	No Bidders	
Mayfair Avenue Sanitary Sewer Rehabilitation	W-02-007		Lamar Dunn	12/19/05	0	01/27/06	Insituform		\$75,156.52
Misc. Sanitary Sewer Req. 2004 - Group I	W-04-006-201		Phillips/Wehunt	01/01/05	45	12/10/05	Mayse		\$300,000.00
Sanitary/Storm As-Found Program - Phase II	W-03-003-102		CTI / AGM				CTI / AGM	90% Complete	\$1,250,000.00
Shallowford Rd Sewer Relocation	W-03-004-201		CTI	06/18/05	99	10/16/05	Mayse	Waiting for TDOT - Sewer Reloc. - TDOT 33959-2526-54; STP-M 9202(51)	\$343,788.25
Tampa St Sewer Relocation	W-04-005-201		Betts for ASA	03/01/05	98	06/28/05	Mayse	Paving remains	\$1,191,976.00

City of Chattanooga  
Public Works Department  
Engineering and Stormwater Division

Issue Date: Jan. 4, 2006

### Project Status Report

Project Title	Contract #	Description	Designer	Begin Const	% Constr Compl	Constr Compl Date	Contractor	Remarks	Construction Contract Amt
<b>STORMWATER FUNDED SAINTARY SEWER PROJECTS</b>									
Private Sanitary Sewer Service Line Repair (SEP)	S-05-011		Wehunt	TBD	0	TBD	Bid	To follow TV'ing of lines - Replacement/repair of private sanitary sewer service lines for SEP	
Televised Insp. of Private Sanitary Sewer Service Line	S-05-015		Wehunt		0		Bid		
<b>SW - SIDEWALK PROJECTS</b>									
2006 City Sidewalk Requirements - Ph1-CDBG	E-06-001		Malone	02/06/06	0	04/07/06	Bid		
2006 City Sidewalk Requirements - Ph2-CDBG	E-06-002		Malone		0		Bid		
2006 City Sidewalk Requirements - Ph3-City Wide	E-06-003		Malone		0		Bid		
Sidewalk Requirements Contract	E-04-052-201		Wehunt	04/22/05	80	04/21/06	Yerbey		\$450,000.00
<b>Tunnel Blvd - Shallowford to Wilcox - Phase I &amp; II</b>	<b>E-03-001-201</b>		<b>CTI</b>	<b>07/09/05</b>	<b>100</b>	<b>09/22/05</b>	<b>Talley</b>	<b>Waiting for as-builts - Phase I only.</b>	<b>\$230,469.71</b>
<b>R - REHABILITATION PROJECTS</b>									
Chattanooga City Hall Renovations	E-04-039-201		TWH	05/30/05	*	05/07	Raines	*MANAGED BY PAUL PAGE	\$7,041,000.00
Chattanooga City Hall - Asbestos Removal	E-04-039-202		Alt. Actions	05/30/05	*	TBD	First Response	*MANAGED BY PAUL PAGE	\$102,531.00
<b>PARKS AND RECREATION PROJECTS</b>									
<b>Bushtown Neighborhood Assoc. Bldg @ Carver Comm. Center</b>	<b>R-04-003-201</b>		<b>Billingsly Architecture</b>	<b>07/30/05</b>	<b>100</b>	<b>10/31/05</b>	<b>Eastman</b>	<b>Punchlist Complete</b>	<b>\$120,000.00</b>
Greenway Farm Canoe Pad	R-04-006-201		Betts	07/20/05	0	08/18/05	Yerbey	Army Corps Finance - On Hold	ON HOLD
St. Elmo Passive Park - Phase I: Sitework	R-04-004-202	Sitework	Heff & Kron	?	0	?	Bid	(On Hold)	
University Greenway - MLK Blvd to 3rd St	R-04-002-201		Derthick, Henley & Wilkerson / Betts	12/29/04	99	07/03/05	Sain Constr.	Punchlist in Progress	\$843,000.00
<b>MISCELLANEOUS</b>									
2006 Paving Requirements Contract - CDBG	E-06-005		Tucker		0		Bid		
<b>Bituminous Pavement Resurfacing</b>	<b>E-05-005-201</b>	<b>Paving Requirements</b>	<b>Tucker</b>	<b>09/07/05</b>	<b>100</b>	<b>12/05/05</b>	<b>Highways</b>		<b>\$650,000.00</b>
Enterprise South Roadway Clearing Project	E-05-044		Malone	12/08/05	0	02/15/06	Lovell Logging		
Hope VI - Infrastructure improvements in the Hope VI Project Area			Pennrose/Khafra	11/01/03	70	N/A	Pennrose/Smoot		\$11,587,182.00
Houston/Lindsay 2-Way Conversion	E-05-016	2-Way Conversion	Arcadis					Feasibility Study Complete	
Market St Bridge Lighting	E-04-015		Rothman/ March Adams	TBD	0	TBD	Bid	AFI - On Hold (Funding)	
Travel Demand Model and Traffic Model for Downtown Chattanooga	E-05-001		Arcadis/Albritton					33% Complete	