

City of Chattanooga
Public Works Department
Engineering and Stormwater Division

Project Status Report

Project Title	Contract #	Description	Begin Const	% Constr Compl	Construction Compl Date	Contractor	Remarks	Contract Amt
SS - STREETSCAPE PROJECTS								
Carter St - MLK to 11th Streetscape	E-03-030	Streetscape	TBD	0	TBD	Bid	Design	
EPB Block Streetscape	E-03-031	Streetscape	TBD	0	TBD	Bid	Design Only - ON HOLD	
RW - NEW ROADWAY PROJECTS								
W - EXISTING ROADWAY WIDENING PROJECTS								
4th St/Blvd - Chestnut to Lindsay	RW-1-01	Widening	Aug-02	85	Mar-04	Stein		
S Germantown Rd @ Brainerd Rd	E-04-003	Widening						
Hamill Rd - 153 to RR Tracks	E-02-008	Widening	TBD	0	TBD	Bid	Roadway Widening - Design Authorized.	
Hamill Rd - 153 to Hixson Pike - Widening	E-03-028	Widening	TBD	0	TBD	Bid	Design Only - ON HOLD	
Igou Gap - Concord to Gray Rd	E-03-011	Widening	TBD	0	TBD	Bid	Design & Construction - ON HOLD	
Jersey Pk @ R/R Tracks, Pelican Dr	E-03-002		TBD	0	TBD	Bid	Design a Turn Lane	
Mountain Creek North of Stonebrook	E-04-002	Widening						
Ziegler Rd - Gunbarrel Rd to Cannondale Loop	E-02-007-201	Widening	Jan-04	0	May-04	ETG		\$391,334.00
CG - CURB AND GUTTER PROJECTS								
ST - STORMWATER PROJECTS								
Drainage & Water Quality Improvement	S-02-001		Mar-04	0	Dec-04	Bid		
Forest Highlands Hydraulic Modeling	S-03-003							
Stormwater Program Revision - Phase II	S-02-002		TBD	0	TBD	NR	ON HOLD - Ph I Complete Gap Analysis of Stormwater Program	

City of Chattanooga
Public Works Department
Engineering and Stormwater Division

Project Status Report

Project Title	Contract #	Description	Begin Const	% Constr Compl	Construction Compl Date	Contractor	Remarks	Contract Amt
WR - WASTE RESOURCES CAPITAL PROJECTS								
Procurement of Oxygenation Eqpt.	28J2(EP)		TBD	80	----	Linde Process Plans	Council Action Pending	
Installation of Oxygenation Eqpt.	28J2		Jun-03	25	TBD	Bid		
Sludge Treatment Improvements	28K2		TBD	50	TBD	Max Foot Const.		
Filter Press System Installation	28L1		TBD	8	TBD	Bid		
Eastgate #2 Pump Station	3B						On Hold til FY05/06	
Amnicola Hwy/S Chick. Pump Station	34A						Technical Feasibility	
Lake Hills Interceptor Sewer	48A		TBD	0	TBD	ETG	In City Attorney's hands/Easement Issues	
Hixson Marina Collection System	73B-3		Feb-03	95	Dec-03	Cash	Mayse Subcontracting (\$459,341.23)	\$1,619,590.00
Signal Mtn Blvd Sewers	81C		Mar-03	90	Dec-03	ETG		\$638,201.00
38th St Dump Site	W-03-007							
Amnicola Hwy Sewer Replacement	W-02-003						ON HOLD	
Ashland Terrace Sewers	W-03-009		TBD	0	TBD	Bid		
Hope VI - Sanitary Sewer Work - Phase I	W-03-010-201	Phase I	Nov-03	5	N/A	Pennrose/Smoot		
Infrared Aerial Photography	W-04-001							
Market Street Storm Drains - 1st to 4th	W-03-002		Feb-04	0	Apr-04	CWS		
Misc. S.S. Req. 2003 - Part of Grp I - Rehab	W-03-005-201		Dec-03	0	Dec-04	ETG		\$300,000.00
Misc. S.S. Req. 2003 - Part of Grp I - Rehab	W-03-005-202		Dec-03	0	Dec-04	Mayse		\$170,000.00
Misc. S.S. Req. 2003 - Grp II - Highland Park Av	W-03-005-203		Dec-03	75	Apr-04	Miller		\$21,930.00
Misc. S.S. Req. 2003 - Grp III - Market St Sewer Rehab - 17th St to 20th St	W-03-008-201		Dec-03	5	Apr-04	Miller		\$128,500.00
North Chattanooga Sewer Rehab	W-02-001-201		Jul-03	99	Nov-03	ETG	Chattanooga Golf Course & Riverview	\$816,817.64
Regional Wastewater Facilities Update Plan (201 Plan)	W-04-002							
Sanitary/Storm As-Found Program	W-03-003		Feb-04	0	Oct-04	CTI / AGM	Council Action 01/20/04	
Shallowford Rd - Standifer Gap to Center St	W-03-004		TBD	0	TBD	Bid	Sewer Reloc. - TDOT 33959-2526-54; STP-M-9202(51)	
Stuart Hgts Interceptor & Dupont Pkwy Pump Station/Force Main System	W-03-006			0			Design/Data Collection	
Tannery Flats Area Intcptr Sewer System - CSO	W-03-012			0				

City of Chattanooga
Public Works Department
Engineering and Stormwater Division

Project Status Report

Project Title	Contract #	Description	Begin Const	% Constr Compl	Construction Compl Date	Contractor	Remarks	Contract Amt
SW - SIDEWALK PROJECTS								
Sidewalk Requirements Contract 2003	E-03-021-201		Oct-03	0	Jun-04	Yerbey		\$234,809.44
MLK - Broad to Chestnut (Design E-03-040-101)	E-03-021-201		Oct-03	0	Feb-04	Yerbey		Part of above
MLK - Georgia to Central	E-03-021-202		Oct-03	99	Dec-03	Yerbey	Lighting continues Northside	\$115,522.56
E 5th St - Houston to Lindsey	E-03-022-201		Oct-03	100	Dec-03	Yerbey		\$59,668.00
E 5th St - Houston to Lindsey	E-03-022-202	Landscape	Jan-04	0	Jan-04	Fiddleheads	Landscaping	\$9,322.52
Glenwood - McCallie to E 3rd St	E-03-034-201		Oct-03	0	Apr-04	Yerbey		\$56,000.00
Tunnel Blvd - Phase IV - Sidewalks	E-03-026-201		Feb-04	0	Jul-04	Mayse		\$347,644.00
R - REHABILITATION PROJECTS								
Frazier & Walnut Intersection Improvement	E-03-033			0		CWS		
Hudson Rd Improvements	N/A		TBD	0	TBD	CWS		
Market @ Cherokee Intersection Improvement	E-03-029			0		Bid	Design - ON HOLD for 6 months (01/13/04)	
Wilcox Blvd Tunnel Improvements	E-03-007		TBD	0	TBD	Bid	Report Only	
MISCELLANEOUS								
Bituminous Pavement Resurfacing	E-03-020	Paving Requirements	Mar-04	0	TBD	Bid		
Central Ave and Bailey Ave Slope Study	E-03-038					CWS	Report Complete	
Greenway Project N. & S. Chickamauga	GRW-1-02		Sep-02	50	Pending	Yerbey	North Done. South under re-design.	
Hixson Pike "S" Curves (Study)	E-03-032			0		Study		
Hope VI - Highland Ave (Frist T-1)	E-03-035-201		Nov-03	0	N/A	Pennrose/Smoot		
Hope VI - Safewalk (Frist T-2)	E-03-036-201		Nov-03	0	N/A	Pennrose/Smoot		
Hope VI - All Other Work (Public Works)	E-03-037-201		Nov-03	0	N/A	Pennrose/Smoot		
Hope VI - Safewalk (Other than Frist T-2)	R-03-001-201		Nov-03	0	N/A	Pennrose/Smoot		
Market St @ 2nd St	E-03-013		Apr-04	0	Apr-04	CWS	Stamped concrete intersection design	
Market St @ 3rd St	E-03-014		Apr-04	0	Apr-04	CWS	Stamped concrete intersection design	
N Access Rd Repair	E-03-017		TBD	0	TBD	Bid		
Pavement Management Program	E-04-001							
Walnut St Bridge Repairs	E-02-013-201		Dec-03	36	Feb-04	Southern Constructors	Notice to proceed given 11/5/03	\$289,000.00
Walnut St Bridge Rehab	E-03-041		TBD	0	TBD	Bid	Design contract to council.	